

Physical/ Financial details of Minor-Irrigation Schemes under AIBP (District Sector) in respect of District Doda ending 03/2016
(Rs. In Lakhs)

(In Hectares)

S. No	Bunch	Name of the Scheme	Constituency	Year Of Start	Estimated cost			Cumulative Releases Ending 03/2016			Cumulative Expenditure Ending 03/2016			Unspent CA as on 01.04.2016	Balance as on 01.04.2016			CCA	Ultimate Potential	Cummulative Potential Created Ending 03.2016	Cummulative Potential Utilized Ending 03.2016	Balance as on 01.04.2016	Physical Status
					Doda District	SS	CA	Total	SS	CA	Total	SS	CA		Total	SS	CA						
1	54 Old	Remod. of Kursari Khul	Bhaderwah	2003-04	29.11	54.59	83.70	25.10	54.59	79.69	25.10	54.59	79.69	0.00	4.01	0.00	4.01	180	200	200	75	0	Completed 10-11
2	62	Const. of Bhella Khul	Bhaderwah	2006-07	4.67	42.04	46.71	4.67	42.04	46.71	4.67	42.04	46.71	0.00	0.00	0.00	0.00	116	196	196	196	0	Completed 10-11
3	62	Const. of Pranoo Khul	Doda	2006-07	14.86	53.14	68.00	14.86	53.14	68.00	14.86	53.14	68.00	0.00	0.00	0.00	0.00	94	180	180	20	0	Completed 10-11
4	62	Const. of Sheyal Khul	Doda	2006-07	0.82	7.37	8.19	0.82	7.37	8.19	0.82	7.37	8.19	0.00	0.00	0.00	0.00	22	40	40	4	0	Completed .09-10
5	62	Const. of Jathali Khul	Doda	2006-07	2.27	20.39	22.66	2.27	20.39	22.66	2.27	20.39	22.66	0.00	0.00	0.00	0.00	80	140	140	80	0	Completed 09-10
6	57	Const of Pawara Malani Khul	Bhaderwah	2007-08	2.94	26.46	29.40	2.94	26.46	29.40	2.94	26.46	29.40	0.00	0.00	0.00	0.00	28	56	56	49	0	Completed .10-11
7	57	Const of Kalbangla Khul	Bhaderwah	2007-08	2.94	26.46	29.40	2.94	26.46	29.40	2.94	26.46	29.40	0.00	0.00	0.00	0.00	35	70	70	58	0	Completed 10-11
8	57	Const of Ganora Khul	Bhaderwah	2007-08	2.10	18.90	21.00	2.10	18.90	21.00	2.10	18.90	21.00	0.00	0.00	0.00	0.00	21	42	42	37	0	Completed .10-11
9	57	Const of Gajote Khul	Bhaderwah	2007-08	2.50	22.50	25.00	2.50	22.50	25.00	2.50	22.50	25.00	0.00	0.00	0.00	0.00	36	72	72	53	0	Completed 10-11
10	57	Const of Panj Grain Khul	Bhaderwah	2007-08	3.54	31.86	35.40	3.54	31.86	35.40	3.54	31.86	35.40	0.00	0.00	0.00	0.00	45	82	82	61	0	Completed 10-11
11	54	Const. of Phagsoo Khul	Inderwal	2007-08	4.60	41.40	46.00	4.60	41.40	46.00	4.60	41.40	46.00	0.00	0.00	0.00	0.00	75	123	123	75	0	Completed 10-11
12	62	Const. of Dangroo Khul	Doda	2006-07	5.25	47.28	52.53	5.25	47.28	52.53	5.25	47.28	52.53	0.00	0.00	0.00	0.00	60	105	105	175	0	Completed .11-12
13	62	Const. of Banshall Khul	Doda	2006-07	3.23	29.08	32.31	3.23	29.08	32.31	3.23	29.08	32.31	0.00	0.00	0.00	0.00	212	260	260	213	0	Completed 11-12
14	57	Const of Sarna Khul	Bhaderwah	2007-08	4.69	42.21	46.90	4.69	42.21	46.90	4.69	42.21	46.90	0.00	0.00	0.00	0.00	62	124	124	88	0	Completed 12-13
15	40	Const. of Jawalpur Khul	Inderwal	2008-09	5.32	47.92	53.24	5.32	47.91	53.23	5.32	47.91	53.23	0.00	0.00	0.00	0.00	91	162	162	35	0	Completed 12-13
16	158	Const. of Mona Khul and its extension	Bhaderwah	2011-12	5.88	52.92	58.80	5.73	52.92	58.65	5.73	52.89	58.62	0.03	0.15	0.00	0.15	80	118	118	85	0	Completed 14-15
17	158	Const. of Chakka Khul and its tributaries	Bhaderwah	2011-12	2.50	22.50	25.00	1.99	22.50	24.49	1.99	22.50	24.49	0.00	0.51	0.00	0.51	32	51	50	25	1	Completed 14-15
18	158	Const. of Chirote Khul.	Bhaderwah	2011-12	5.85	52.61	58.45	6.94	52.61	59.55	6.94	52.61	59.55	0.00	0.00	0.00	0.00	75	118	118	80	0	Completed 14-15
19	158	Const. of Kharothi Khul	Bhaderwah	2011-12	2.64	23.77	26.41	2.74	23.77	26.51	2.74	23.77	26.51	0.00	0.00	0.00	0.00	35	43	43	35	0	Completed 14-15
		Total 19 Schemes completed			105.71	663.39	769.10	102.23	663.38	765.61	102.23	663.36	765.59	0.00	4.67	0.00	4.67	1379	2182	2181	1444	1	
1	62	Const. of Neeroj Khul	Bhaderwah	2006-07	10.69	96.24	106.93	5.20	96.24	101.44	5.20	96.24	101.44	0.00	5.49	0.00	5.49	164	286	278	250	8	Ongoing
2	57	Const of L/Binkud Canal	Bhaderwah	2007-08	7.56	68.04	75.60	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.56	68.04	75.60	290	348	0	0	348	Ongoing (NBD)
3	57	Const of R/Binkud Canal-	Bhaderwah	2007-08	6.54	58.86	65.40	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6.54	58.86	65.40	212	242	0	0	242	Ongoing (NBD)
4	57	Const of Bokhana Khul	Bhaderwah	2007-08	6.32	56.88	63.20	5.99	56.88	62.87	5.99	56.88	62.87	0.00	0.33	0.00	0.33	48	84	78	73	6	Ongoing
5	57	Const of Chakka Mathola Khul	Bhaderwah	2007-08	8.15	73.35	81.50	7.55	73.35	80.90	7.55	73.35	80.90	0.00	0.60	0.00	0.60	100	200	160	84	40	Ongoing
6	57	Const of Berru Khul	Bhaderwah	2007-08	4.85	43.65	48.50	4.16	43.65	47.81	4.16	43.65	47.81	0.00	0.69	0.00	0.69	40	63	61	44	2	Ongoing
7	158	Const. of Ghai Khul in Tehsil and Distt. Doda	Doda	2011-12	9.11	81.99	91.10	9.11	81.99	91.10	9.11	81.99	91.10	17.49	0.00	0.00	0.00	60	110	28	8	82	Ongoing
		Total 7 Schemes Ongoing			53.22	479.01	532.23	32.01	352.11	384.12	32.01	334.62	366.63	17.49	21.21	126.90	148.11	914	1333	605	459	728	
		Total Doda district - 26 schemes			158.93	1142.40	1301.33	134.24	1015.49	1149.73	134.24	997.98	1132.22	17.49	25.88	126.90	152.78	2293	3515	2786	1903	729	